

# Status and Beam Commissioning of the RAON Superconducting Linac

M. KWON on behalf of RISP  
IBS, Daejeon, Korea

August 30, 2022  
Liverpool, UK

# Contents

- 001. RAON Overview
- 002. Accelerator Systems
- 003. Beam Commissioning Status
- 004. Summary and Outlook

# Part 1.

---

## RAON Overview



- Accelerator System
- RI producing System
- Conventional Utilities
- Experimental System



- ◆ Campus Area : **952,066m<sup>2</sup>** (including the reservation area of **144,640m<sup>2</sup>**)
- ◆ Building Area : **76,259m<sup>2</sup>**(11 bldgs) with total bldgs. Area of **116,252m<sup>2</sup>**



**Future Extension**

- Charged Lepton Flavor Violation

**RAON**  
Accelerator complex  
ISOL + In-Flight Fragmentation

**Origin of Matter**

- Nuclear Astrophysics
- Nuclear Matter
- Super Heavy Element Search
- High-precision Mass Measurement


**Properties of Exotic Nuclei**


- Nuclear Structure
- Electric Dipole Moment and Symmetry
- Nuclear Theory
- Hyperfine Structure Study

**Applied Science**




- Bio-Medical Science
- Material Science
- Neutron Science

	<b>KoBRA</b>	<b>ISOL</b>	<b>IF Separator</b>
Driver	SCL3(ECR/ISOL)	Cyclotron	SCL3(ECR/ISOL)->SCL2
(Post) Acceleration		SCL3 or SCL3->SCL2	
Production Mechanism	Direct reactions Multi Nucleon Transfer	P induced U fission	PF, U fission
RIB Energy	< a few tens of MeV/u	> a few of keV/u	< a hundreds of MeV/u






**RAON will provide access to unexplored regions of the nuclear chart**





- ISOL beam lines including sub-systems are machine commissioned in 2021
- RI beam commissioning using SiC target (Dec 2022)









- Driver beam : proton 35<K<70 MeV, up to 70 kW
- Target : UCx, MgO, BN, CaO, BeO, SiC, etc
- Ion Source : Surface, RILIS, Plasma
- RIB : 6< A < 250, 10<K< 80 keV, 10<sup>8</sup> pps(Sn), >90% purity @Exp.
- incident to RFQ of Post accelerator 10 keV/u
- full remote maintenance system with TIS modularization




- ISOL beam lines including sub-systems are machine commissioned in 2021  
 - RI beam commissioning using SiC target (Dec 2022)



Cs sample preparation in TIS chamber





F1 beam viewer






Beam emittance of TIS extracted Cs beam

X(2σ) : 15 πi mm mrad  
Y(2σ) : 17 πi mm mrad




Beam size measurement by using F2 slit




Cs Total Number	Cs <sup>27+</sup> Number (A/q=4.92)
1.50E+8	3.41E+7 (22.67%)

A/q spectrum and the present resolving power (preliminary)



Momentum dispersion of the A/q magnet: 1.244 m  
 Beam size in  $2\sigma \sim \pm 5$  mm (from the slit width dependence of beam current)  
 $\rightarrow$  Resolving power  $\sim 250$  ( $2\sigma$ )

Our tuning is not finalized.  
 We may be able to obtain much higher resolving power ( $\sim 400$  in ( $2\sigma$ )) with careful tuning.





## Target Ion Source(22.4)


- Sn beam extraction using RILIS and transports to A/q separator

## Cyclotron ready (22.8) then



- needs to finalized interface between Cyclotron and ISOL  
 - SiC to be used for Na isotopes(e.g.  $^{24}\text{Na} \sim 10^{6-8}$  pps/1kW@70MeV) on Dec 2022



## Connection to ISOL target



- SiC for Al isotopes on 2023 :  $^{24-26}\text{mAl}$  beam extraction using RILIS and transports to MMS and CLS(e.g.  $^{20-24}\text{Na}$ ,  $^{22-23}\text{Mg}$ ,  $^{24-26}\text{Al}$  and  $^{8-9}\text{Li}$ )
- UCx begin to employ on 2025





**ISOL system installed in 2021 and RI beam test on 2022 & All Exp. Systems are to be installed by 2022 and machine commissioned**


# Part 2.

## Accelerator Systems

---








## ❖ Phase 1 (~2022)

- Injector, SCL3, ISOL beam commissioning
- All experimental systems including IF separator system to be installed and machine commissioned

## ❖ Phase 2 (~2029)




- High energy Linac, SCL2



SCL3 → installation done on 2021 & commissioning on Oct 2022







- **Two ECR-IS on high voltage platforms**
  - 14.5 GHz ECR ion source
  - 28 GHz superconducting ECR ion source
- **LEBT ( $E = 10$  keV/u)**
  - 10 keV/u, Dual bending magnet
  - Chopper & Electrostatic quads, Instrumentation
- **RFQ ( $E = 500$  keV/u)**
  - 81.25 MHz, Transmission Eff.  $\sim 98\%$
  - CW RF Power 94 kW (SSPA: 150 kW)
- **MEBT ( $E = 500$  keV/u)**
  - Four RF bunchers (SSPA: 20, 15,  $4 \times 2$  kW)
  - Simple quadrupole magnets, Instrumentation



Installation completed and beam commissioning from October, 2020

# Beam Diagnostic System



## LEBT

- Wire scanner - 5 sets (4 installed)
- Beam Viewer – 3 sets (2 installed)
- Bergoz ACCT – 1 set
- Faraday Cup – 5 sets (4 installed)
- beam Attenuator – 2 sets
- 2-D Allison Scanner – 2sets (1 installed)






## MEBT (Installed)

- Wire scanner - 4 sets
- Beam Viewer – 1 set
- Bergoz ACCT – 2 sets
- Faraday Cup – 2 sets
- Stripline FFC – 1 set
- BPM – 6 sets




Ar<sup>8+</sup> 10uA @ Beam Viewer('21)

PARAMETER	VALUE
Beam Properties:	
Frequency	81.250 MHz
Particle	H <sup>+</sup> to U <sub>238</sub> <sup>+33</sup>
Input Energy	10 keV/u
Input Current	0.4 mA
Input Emittance	0.012 .cm. mrad
Output Energy	0.507 MeV/u
Output Emittance	0.0125 .cm. mrad
Transmission	~98 %
Duty Factor	100%



[ RFQ transmission (error bar: 3σ) ]


## On-site (Shin-Dong) test facility



- 1 onsite - 3 VT pits and 3 cavities per pit, 3 HT bunkers
- 1 offsite (15 Km from site) - 2 VT pits and 2 cavities per pit
- Cover all RAON cavities - QWR (82.125 MHz), HWR (162.5 MHz) and SSR1 & 2 (325 MHz)




Frequency (MHz)	Optimum $\beta$	Eacc (MV/m)	Q0	# of cavity	# of module
81.25	0.047	6.1	2.4 e+8	22	22



MOPOPA20 by Yoochul Jung  
MOPOGE24 by Heetae Kim

Frequency (MHz)	Optimum $\beta$	Eacc (MV/m)	Vacc (MV)	Q0	# of cavity	# of modules	Op. temp (K)
162.5	0.12	6.6	1.46	2.3e+9	106	35	2



MOPOPA20 by Yoochul Jung  
MOPOGE24 by Heetae Kim


## Assembly of the HWR Cryo-module



Cavity String



Particle count inside cavity "0"



With cryogenic piping



Top loading to cryostat




Vacuum leak rate



HWR B type

## Thermal load of the HWR Cryo-module



TUPOGE06 by Youngkwon Kim

THPOPA18 by Hyunik Kim


THPOPA17 by H. Jang




SCL3 and Cryo-plant Installation completed 2021 & Beam commissioning starts from Oct, 2022

- Cryomodule(CM) & Warm section is clean assembled in the clean booth@tunnel
- Total Particle counts(size=0.5um above/10 mins) were less than 30 counts








## SCL3 structure



## CMs and Valve boxes @ tunnel



## CMs and Valve boxes Control GUI



## □ Plant configuration

- SCL3 cryoplant (4.2 kW @4.5K) for SCL3
- SCL2 cryoplant (13.5 kW @ 4.5 K) for SCL2
- Two plants connected to the same distribution box. If one plant down, the other can maintain cold condition for SCL 2&3 together or only one.



Cold box



Warm compressors



LHe distribution box


## □ Plant status

- Mechanical installation and commissioning was done in July, 2022
- Cold box was connected to the Main distribution box
- **First cool down begins shortly**

# Part 3.

---

## Beam Commissioning Status




## • Measurements for commissioning

- MEBT Bunchers RF set-point (phase scan, BPM)
- Beam energy (phase scan, TOF with BPMs)
- Beam current, transmission (ACCT, FC)
- Orbit correction (BPM / Wirescanner & dipole steerer)
- Beam transverse profile (wirescanner)
- Transverse matching (wirescanner)
- Beam emittance (X and Y) : Allison scanners, Beam size fitting, quad scan methods

## • Physics applications for commissioning

- BIPAM (Beam Input Parameters And Matching)
- CAPS (Cavity Amplitude and Phase Scan)
- Orbit correction application
- Emittance data analysis & wirescanner data analysis

- Beam parameter measurements (Allison scanners, wire scanners)
  - measuring initial beam parameters (fitting beam sizes of wire scanners)
  - controlling optics when needed
  - do matching to RFQ
- Emittance measurement (Allison scanner, quad scan)
- Beams: Ar9+ (~30μA), Ar8+ (~47μA)



LEBT beam parameters

Select the Section: LEBT (14.5 GHz)

WS01x    WS02x    WS03x    WS04x    EmSx  
 x rms size [mm]: 3.19   4.49   2.26   3.5   5.27

WS01y    WS02y    WS03y    WS04y    EmSy  
 y rms size [mm]: 3.71   5.22   2.03   3.99   2.53


Load beam size data  
 Energy [MeV/u]: 0.01   Atomic number: 40   Charge: 9   Beam Current [mA]: 0.032   Mass/u [MeV/u]: 931.494

rms emittance   beta   alpha  
 X plane: 0.034592   1.4713   0.41093  
 Y plane: 0.033409   3.6314   0.89131

Matching Quads	Quad 1	Quad 2	Quad 3	Quad 4
Before Matching	0	0	0	0
After Matching	0	0	0	0

$\epsilon_x = 0.035$   
 $\epsilon_y = 0.033$





emittance comparison

	X	Y
Allison	0.048	0.067
Quad Scan	0.041	0.038






- orbit correction
- beam tracking (TRACK, DYNAC codes)



**TRACK (beam dynamics code)**


- RFQ RF set-point (Ar9+, Ar8+):
  - beam transmission measured using MEBT ACCT2
  - Fitting against model
- \* Measured transmission = 94 % (simulation = 98%)
- Cavity RF power: 51.5 kW (Design ~39.1 kW (20% margin))





## MEBT beam parameter measurements

- using beam sizes from wire scanners
- measure initial beam emittances & parameters
- can do matching to SCL3





## MEBT buncher RF set-point



- using phase scan technique
- determines RF amplitude & phase
- RF set-points of 4 bunchers obtained
- Beam energy is 514 keV/u (design 507 keV/u)

- 10% beam duty operation: 96 minutes, 10Hz, 10msec
- \* Injector transmission > 94%
- MEBT beam emittance measurement based on quad scan



MEBT quad scan emittance measurement




Injector beam transmission



## ▪ Fabrication of Stripline type Fast Faraday Cup




Frequency component < 3 GHz  
With 0.13 ns bunch length



Oscilloscope (4 GHz, 25 GSPS)

- Semi-rigid SMA cable in vacuum
- PEEK insulator
- Ta plate in front of FFC
- Bolting at irregular position



- Ar 8+, 50 uA, at the end of MEBT (4 bunchers)
- 100  $\mu$ s macro pulse commissioning beam




Amplifier ( 43 dB Gain )  
Bandwidth 300 kHz ~ 14 GHz

- Expected peak amplitude was ~ 4 mV
- RF amplifier and oscilloscope prepared, considering frequency component

## Measured bunch Length at MEBT




## Phase scan of Buncher 4




- Measured single bunch length was 0.297 ns ( $1\sigma$ ) with Gaussian fit.
- Shows good signal repeatability for measuring bunch trains.
- Overlapped signal of 325 bunches in 4 us is shown.
- Bunching and debunching was observed by rebuncher in MEBT.

- **Measurements to perform**
  - QWR/HWR RF set-point (phase scan, BPM)
  - Beam energy (phase scan, TOF with BPMs)
  - Beam current, transmission (ACCT, FC)
  - Orbit correction (BPM & dipole steerer)
  - Beam transverse profile (wirescanner)
  - Transverse matching (wirescanner)
  - Beam emittance (X and Y) : beam size fitting, quad scan
  
- **Physics applications for commissioning**
  - BIPAM (Beam Input Parameters And Matching)
  - CAPS (Cavity Amplitude and Phase Scan)
  - Orbit correction application
  - Emittance data analysis & wirescanner data analysis



- Halo Collimators(aperture 36 mm) installed at beam boxes





## Phase scan with BPMs (Time of Flight measurement)

ACAPS

Press Start button to initialize

**Start** Scaler\_Des\_Ar40\_9p.dat

Cavity to scan: MEBT-RF:Buncher1

RF phase [deg]: min -119.68, -180, step 10, max 180

RF amplitude: min 2.148, 0, step 0.1, max 5.0

BPMs to use for scan

BPM1: MEBT-DIAG.BPM002(BC1) | BPM2: MEBT-DIAG.BPM003(BC1)

Energy in [MeV/u]	Atomic number	Charge	Mass/u [MeV/u]	Energy out [MeV/u]
0.501077	40	9	931.49	0.501077


**Do Scan** **Stop Scan** **Close**

Analysis mode: BPM2 - BPM1

**Get RF setpoint** RF amplitude: 2.14803, RF phase [deg]: -119.69

**Set RF setpoint** **Save Scaler Data** **Clear Scaler Data**


- 4 wire scanners are installed in MEBT and in the SCL3.
- With 4 wire scanners, beam parameters are measured and used to match to the following section.



# Part 4.

---

## Summary & Outlook



- **RAON installation and system integration was successfully done :**
  - Progress rate is more than 95% for Phase 1
- **Injector beam commissioning was carried out, achieving machine setting and key measurements :**
  - measured beam parameters (energy, emittance, Twiss parameters, beam sizes etc)
  - capable of controlling LEBT and MEBT beam optics freely as needed
  - achieved beam transmission of 95% max (routinely > 90%)
  - machine verification including diagnostics devices
- **Commissioning team is ready for the superconducting linac beam commissioning this fall :**
  - physics applications are ready and tested

- September : Cool-down of QWR/RF conditioning  
First Beam injection to first five modules
- October : Cool-down of HWR/RF conditioning  
Beam commissioning for QWR
- November : 2 K pumping for HWR section/RF conditioning
- December : 2 K stabilization for HWR section/RF conditioning
- January-March : Beam commissioning for whole SCL3



**Thank You for Your Attention!**